

Central Sector Projects in Assam

3787. SHRIMATI BASANTI SARMA: Will the **PRIME MINISTER** be pleased to state:

- (a) the details of the ongoing Central sector projects in Assam;
- (b) the details of the funds allocated for the same during the last three years; and
- (c) the details of the achievements and progress made in respect of these projects as on date?

THE MINISTER OF STATE IN THE MINISTRY OF STATISTICS AND PROGRAMME IMPLEMENTATION (SHRI ARUN SHOURIE): (a) to (c) As on 1st March, 2001, there are 12 projects under implementation in Assam. Of these, 1 project, namely, Jogighopa-Guwahati New Line along with Road-cum-Railway bridge across the river Brahmaputra is substantially complete and opened for goods traffic. The status of achievement of the ongoing Central Sector Projects in Assam, funds allocated for them during the last three years, and details of achievements in respect of these projects are given in the enclosed statement.

Statement

Projects under implementation in Assam as on 1-3-2001

UNIT : (COST/EXPENDITURE: RS. IN CRORES)														
Sl. No.	Project (District) (State)	Capa- city	Date of Govt. Appro Orgnl (RVSD)	Date of Commissioning		Time over run (Months) Total (% on original)	Cost		% Cost Over run on Original (Revised)	Outlay			Cumulative Expen- diture	Physical Progress (%)
				Original (Revised)	Anti- cipated (L. Rep.)		Ap- proved Original (Revised)	Antici- pated Original (Revised)		1998-99	1999-2000	2000-2001		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
Sector: Civil Aviation														
AAJ														
1.	Strengthening of Runway Gurehati Assam		1998/12	2001/07	2001/07	0	27.63	50.00	81	—	3.00	12.00	11.96	55.00
						0			81					
Sector: Fertilisers														
HFC														
2.	Namrup Plant Revamp Namrup Assam		1997/10	2001/05	2001/05	0	350.00	509.40	46	—	44.00	70.00	68.18	63.10
						0			46					

Sl. No.	Project (District) (State)	Capacity	Date of Govt. Approval (RVSD)	Date of Commissioning		Time over run (Mon- this Total (% on Original))	Cost		% Cost Over run on Original (Revised)	Outlay			Cumulative Expenditure	Physical Progress (%)
				Original (Revised)	Anti- cipated (L. Rep.)		Approved Original (Revised)	Antici- pated Original (Revised)		1998-99	1999-2000	2000-2001		
(0)	(1)	(2)	(3)	(4)	(5)	(6)	(7)	(8)	(9)	(10)	(11)	(12)	(13)	(14)
Sector: Petroleum														
IOC														
3.	New Solvent TPA Dewatering Dig- boi Assam		1999/02	2002/11	2002/11	0	419.00	419.40	0	—	80.00	137.00	79.31	64.90
						0			0					
4.	Hydro. Plant TPA at Guwahati Guwahati Assam		1999/02	2002/05	2002/05	0	497.00	522.00	5	—	85.00	180.00	187.15	73.50
						0			5					
5.	LPG Bortling Plant Digboi Digboi Assam		1998/06	2001/12	2001/12	0	45.55	45.55	0	—	0.00	0.00	7.66	42.80
						0			0					
6.	Hydrotreater Digboi Ref. Digboi Assam		1999/02	2002/05	2002/05	0	343.00	343.00	0	—	—	115.00	67.76	59.20
						0			0					

[19 April, 2001]

RAJYA SABHA

Sector: Power

NIEPCO

7.	Kopili Hep ST- MW	1999/07	2003/07	2003/07	0	76.09	76.09	0	—	20.86	15.00	23.49	—
	II N.C. Hills 25				0			0					
	Assam												

Sector: Railways

B & S

8.	B'Putra BR, KMS	1996/04	N.A.	N.A.	N.A.	1000.00	1000.00	0	2.00	5.00	5.00	0.03	—
	Bogbil & Link 54.30				N.A.			0					
	NEFR Assam												

NL

9.	Jogibhoga KMS	1984/03	1994/06	2001/03	81	117.30	637.00	443	66.90	10.00	15.00	677.82	97.00
	Guwahati, NF 143	1990/03	1999/03		66	238.93		167					
10.	Dipu to KMS	1999/08	N.A.	N.A.	N.A.	800.00	1600.00	100	—	10.29	15.00	0.04	—
	Karong, NEFR 123				N.A.			100					
	Assam												

11.	Lumding-Dib- KMS	1998/08	N.A.	N.A.	N.A.	554.58	735.00	33	—	26.71	0.00	694.91	—
	regard RH 628				N.A.			33					
	NEFR Assam												

GC

12.	Lumding-Silchar KMS	1996/04	N.A.	N.A.	N.A.	648.00	648.00	0	40.00	40.00	40.00	51.63	6.70
	NEFR Assam 198				N.A.								

(NIC-M&S&PT)

Legends

AAI	—	Airports Authority of India	HFC	—	Hindustan Fertilisers Corporation Limited
IOC	—	Indian Oil Corporation Limited	NIEPCO	—	North Eastern Electric Power Corporation Limited
B & S	—	Bridges and Structures	GC	—	Gauge Conversion
L. Rep.	—	Last Reported	RVSD	—	Revised